



CITY OF ALTAMONTE SPRINGS

Public Works Site Inspection

Project Name: _____ Permit No. _____

Project Location: _____

Phase I: TREE PROTECTION - 1005

GENERAL RULES:

- No heavy equipment allowed inside barrier, only hand labor.
- No construction materials or temporary soil deposits allowed inside barrier.
- Barriers are to be maintained and remain in place until all paving, construction and heavy equipment is out of the area.
- Engineering Site Inspector may conduct periodic inspections of the site before work begins and during clearing, construction, and post-construction phases of development in order to ensure compliance with the regulations and the intent of Article VII, Landscaping and Tree Protection Regulations. [LDC Section 8.2.1.3(b); 8.3.5.4]
- Code References for Tree Protection: Landscape and Tree Protection Regulations – Section 8.2.1.3, Maintenance; Section 8.3.5, Tree preservation during development and construction.
- Standard Detail References: MI013, Tree Protection Measures

		Pass	Fail	NA
1.	Protective barrier extends to the drip line of tree.			
2.	Protective barrier is 3' in height (min.).			
3.	Uprights are the equivalent of 2" x 4" lumber on 6' centers (min.).			
4.	Barriers erected around trees to remain.			
5.	Barriers erected around perimeter of trees to be removed.			
6.	Tree protection barriers installed consistent with City standard detail.			
7.	City Arbor Permit issued and located on the site with the City-approved tree removal plans (part of the approved plan set).			
9.	Trees to be saved but not requiring tree protection barrier are marked or identified.			
10.	No attachments and wires other than those of a protective and non-damaging nature attached to any tree [LDC Section 8.3.5.3]			
11.	No excessive pruning of protected trees occurring. [LDC Section 8.3.4.3]			
Inspection Date:				

COMMENTS: _____

Site Representative Signature

Engineering Inspector Signature