CITY OF ALTAMONTE SPRINGS
Public Works Site Inspection

Project Name: _____ Permit No. _____

Project Location: _____

Phase III: TRACING WIRE – CONTINUITY TEST (FORCE MAINS) - 3620

GENERAL RULES:
- Remove all valve covers and meter box covers so that tracing wire is visible.
- Valve boxes are to be plumb and centered on valve.
- Valve boxes and meter boxes are to be set to finished grade.
- Force main system tracing wire shall allow traceability of the entire main.

		Pass	Fail	NA
1.	Tracing wire is brown.			
2.	Tracing wire is 14 THHN solid copper.			
3.	Tracing wire extends 12" (min.) above grade at each interval, creating a 24" (min.) coiled excess for continuous runs, and has been placed in a valve or meter box.			
4.	Tracing wire has been installed at 500' (min.) intervals.			
5.	Valve boxes and meter boxes are set to finished grade.			
6.	18" x 18" collar installed on valves set outside of pavement.			
7.	Extension stem installed for more than 4' depth.			
8.	Tracing wire provides a continuous circuit and tones out.			
9.	Construction Record Drawings (CRDs) are available on-site and correspond with installed valve box and meter box locations.			
	Inspection Date:			

COMMENTS:

_____
_____
_____
_____
_____
_____
_____
_____
_____
_____
_____
_____

_____ _____

Site Representative Signature Engineering Inspector Signature